

Summary of Council Action History Related to City Hall – 2001-Present September 2014

This summary represents most, though perhaps not all, significant Council actions and discussions regarding City Hall beginning in 2001. It also includes some selected significant public involvement opportunities and Council committees. Other Council discussion preceding 2001 is not included.



Date	Who	Topic	Action/summary
April 11, 2001	Council	Development of long-range plan for replacing downtown office space, including potential short-term and long-term actions	Directed staff to research ways to procure City buildings and report back to council before the planning begins for next new City building.
April 25, 2001	Council	Several potential short-term actions to create a safer, more efficient environment for staff located in City Hall.	Directed City Manager to: (i) develop needs, requirements for relocating some police functions; (ii) develop a long-term plan for future of property in Roosevelt Yards including possible redevelopment; (iii) dedicate proceeds from sale of four surplus properties to the Facility Replacement Reserve; and (iv) recommend appropriate downtown site for Fire Station #1, report back prior to purchase.
May 16, 2001	Council	Financial strategy and implementation plan for replacing City Hall and other downtown City office space with new buildings.	Direction included: consideration of possible joint development with other agencies; consolidation; locations along 8 th Avenue from Oak Street to the river; and, potential for use of some warehouse and historic structures east of Mill.
2001-2002	Council	Council Goals included an action priority to "Develop a strategy and implementation plan for City downtown office and public safety facilities."	A work item for the action priority was to adopt a policy framework for long range plans to guide decisions on reinvestment in existing City buildings downtown.
July 5, 2001	Council	A policy for the maintenance and preservation of City Hall and the Public Works Building.	The policy reduced the level of reinvestment to provide for an expected 8 to 10 years of continued use.

September 19, 2001	Council	Near-term and long-term facility projects in Downtown Space Plan	Directed that: (i) relocation of Special Ops and EPD personnel in basement of City Hall, and relocation of Fire Station #1 were first priority projects; (ii) Construction of new Police building and City Hall were next projects; design for Police building to begin in FY05, and design of replacement of City Hall to begin in FY08.
September 19, 2001	Council	Downtown Space Plan including internal and external funding sources to implement the eventual replacement of City Hall with new buildings.	Council approved that projected funding gap addressed with a combination of the dedication of additional General Fund resources and General Obligation Bonds.
November 26, 2001	Council	Internal funding mechanisms for downtown facilities	One proposed internal mechanism was the payment of market-based "rent" by services that would be located in new downtown buildings. The "market rent" concept was incorporated as an on-going City practice beginning in the FY03 Budget.
February 25, 2002	Council	Fire Station #1 (Downtown Fire Station)	Resolution approved to fund construction of new Downtown Fire Station through General Obligation Bonds, with City resources funding non-bond eligible capital costs.
May 22, 2002	Council	Roosevelt Police Facility	Approved: (i) location of the Roosevelt Police Facility; (ii) financing plan over two fiscal years using City resources from Facility Reserve; (iii) use of Construction Manager/General Contractor (CM/GC) construction management. Council adopted funding for Roosevelt facility in FY02 SB #3 and FY03 SB #1.
October 29, 2003	Council	Downtown Space Plan, specifically the need for new Police services building.	Council directed staff to bring recommendations on preliminary planning, cost and financing of a new Police Services building. Several councilors asked for more information on how a new Police building would fit with future plans to replace City Hall, and for development of a general "civic center" concept.
November 17, 2003	Budget Committee	Multi-Year Financial Plan	This plan identified capital and operating needs for entire organization over six-year period. The police building listed as a high priority need in the MYFP, and replacement of City Hall was included as future project.

November 19, 2003	Council	Sequencing of financial measures to be presented to the voters	Staff materials indicated that a bond measure for a police building would be the next potential item to be presented to voters in November 2004. Council discussed the materials, but did not provide any direction.
February 25, 2004	Public	Civic Center Design Charette	Sponsored by AIA with participation of Mayor's Civic Facilities Visioning Committee and public
April 28, 2004	Public	Work session on Mayor's Civic Facilities Visioning Committee	Reviewed financing plan options, borrowing methods and construction methods that could be applied to a new police facility.
June 16, 2004	Council	Work session on Mayor's Civic Facilities Visioning Committee	Directed a public hearing is held on proposed policy principles to guide future Civic Center development.
July 8, 2004	Public	Public information session	
July 12, 2004	Public	Public hearing	
July 14, 2004	Council	Civic Facilities Visioning Committee Report	Adopted a revised set of Civic Center policy principles. Determined that a City Hall and Police Building would be located on City-owned property on 8 th Avenue.
July 21, 2004	Council	Potential bond measure for November 2004 ballot	The council directed the City Manager to develop a resolution to place a measure on the ballot based on an option that would combine near-term space needs with modest Civic Center amenities.
July 26, 2004	Council	Bond measure for November 2004 ballot	Council placed \$6.79 million bond measure 20-88 on the November 2004 ballot to fund social service agency space, police expansion space, improvements to Park Blocks, and improvements to 8th Ave. "Civic Street".
November 2, 2004	Public	Election	Voters rejected ballot measure 20-88 - 60% to 40%

November 22, 2004	Council	Next steps on downtown space planning	Approved transfer of \$15.4 million into Facility Replacement Reserve and agreed, in concept, to move forward with a master planning and public participation process to inform future decisions related to City Hall and/or Public Safety Building. Council approved actions to accomplish transfers in SB#1 on December 8, 2004
May 25, 2005	Council	City Hall/Police Building Action Plan (subsequently renamed the City Hall Complex Action Plan)	Approved the plan which identified major policy issues to be addressed, overall description of project phasing, nature of work to be accomplished, resource needs and proposed project outcomes associated with the City Hall Complex Master Plan.
September 12, 2005	Public	Public hearing on master planning process related to City Hall and associated City facilities	
October 19, 2005	Council	City Hall Complex policy issues	Consultant team led by Thomas Hacker Architects facilitated council workshop to identify and provide direction on policy issues. Based on pre-workshop interviews with the mayor and council, and discussion during workshop, nine project values, eight key issues and five sub- issues emerged.
November 23, 2005	Council	City Hall Values and Issues	Adopted project values as a basis for decision making: <ol style="list-style-type: none"> 1. Exercise fiscal responsibility 2. Produce government efficiency 3. Be user-friendly 4. Embody environmental stewardship 5. Enhance downtown 6. Inspire civic pride 7. Maximize use of City Hall public spaces by the public and access to government and its representatives 8. Strive for simplicity 9. Plan for the future Position statements on four issues also adopted: <ol style="list-style-type: none"> 1. Incorporate meaningful sustainable design goals. 2. Utilize a long-term planning horizon of 25 years. 3. Consolidate City services to the greatest practical

			<p>extent.</p> <p>4. Develop the project in consideration of the Downtown Plan while not limiting location choices to 8th Avenue.</p>
December 14, 2005	Council	City Hall Complex Action Plan	Directed City Manager to proceed with phase 2—the Development Plan Phase—of City Hall Complex Action Plan for \$1,135,000. This phase included technical work and public input required to generate an overall development plan for City Hall Complex. Phase also to resolve remaining policy issues from phase 1 and result in a concept plan for City Hall Complex.
March 8, 2006	Council	Development Plan Phase of City Hall Complex Action Plan	Consultant team began City Hall Complex Action Plan with facilitated council workshop to discuss preliminary space needs assumptions, facility implications of police service delivery options, proposed site evaluation criteria, and emerging issues from citizen interviews, and to provide input and direction for first Community Forum.
March 23, 2006	Public	First Community Forum	
April 26, 2006	Council	Police consolidation options	Adopted three different Police consolidation options for use in ongoing planning efforts related to the City Hall Complex: Option B that consolidates all Police functions with the rest of City Hall on a single site; Option C that consolidates all Police functions except patrol with the rest of City Hall and provides for a separate patrol facility nearby; and Option D that consolidates all Police functions except patrol with the rest of City Hall and provides for a separate patrol facility in a more remote location outside the downtown area.
May 10, 2006	Council	City Hall Master Plan Council Workshop	Consultant team introduced City Hall Space Requirements Program, presented Renovate, Hybrid, and New options for City Hall, and previewed second Community Forum
May 25, 2006	Public	Second Community Forum	

July 19, 2006	Council	City Hall Master Plan Council Workshop	Adopted new construction as preferred option for future planning and design of the City Hall Complex rather than renovating existing city hall building or a hybrid of renovation and new construction. This action reflected majority support at Community Forum for construction of a new City Hall.
August 9, 2006	Council	City Hall Master Plan Council Workshop	Consultant team facilitated workshop to refine evaluation criteria for potential sites for new City Hall Complex and apply the criteria to specific sites, and to receive direction from council on the third Community Forum
August 24, 2006	Public	Third Community Forum	
September 20, 2006	Council	City Hall Master Plan Council Workshop	Number of site options was narrowed down to two to be carried forward in developing concept designs for a new City Hall. The two sites selected were the existing City Hall site and the Butterfly Lot/Rock N Rodeo sites. This action reflected a majority of support for these two sites at the Community Forum, while also acknowledging that a third preferred site—the former Sears site—might be viable if development plans there do not move forward.
October 18, 2006	Council	City Hall Master Plan Council Workshop	Consultant team introduced principles of architectural design and urban planning that will guide the concept design options for City Hall, discuss factors that will influence decisions about police consolidation and site, and obtain input on fourth and final community forum.
November 20, 2006	Council	City Hall Master Plan Council work session	Council voted to proceed with planning for a new city hall with police patrol in a separate facility.

December 11, 2006	Council	City Hall Master Plan Council work session	<p>Council selected Butterfly Lot/Rock N Rodeo site for use in schematic design and other planning for a new City Hall. This marked completion of Phase 2, Development Plan Phase, of City Hall Complex Master Plan.</p> <p>Both of these council actions reflected the majority opinion from the Community Forum.</p>
February 14, 2007	Council	City Hall Master Plan Council work session	<p>Council requested consultant team to perform statistical public opinion research to inform future work. The research was to understand what elements of a new city hall mattered most to voters and test initial level of voter support.</p>
June 20, 2007	Council	City Hall Master Plan Council work session	<p>Project team introduced public opinion research, consolidation options, and a conceptual scope of work for remainder of Implementation Plan Phase.</p> <p>Council requested additional information on costs of police patrol facility, escalated relocation and leasing costs, comparison costs for leasing and purchasing space in the Federal Building, potential City Hall sites other than existing City Hall and Rock N' Rodeo/ Butterfly sites, deed restrictions related to Butterfly Lot site, and costs for remaining Implementation Plan Phase scope of work.</p>
July 20, 2007	Council	City Hall Master Planning	<p>Decided to continue master planning efforts for a new City Hall.</p>
September 26, 2007	Council	City Hall Master Planning Workshop – Police Facility	<p>Project team introduced Police Patrol Facility site selection analysis, City Hall design progress showing concept options with and without patrol functions, and cost models for police patrol facilities on generic sites downtown, out of downtown, and at a new City Hall. Council requested additional information on site ownership, availability, and owners' willingness to sell.</p>

October 17, 2007	Council	City Hall Master Plan Council work session – Police Patrol Facility	<p>Council voted to proceed with development of a Police Patrol Facility concept design for site near Garfield Street and W. 2nd Ave. The council also voted to continue to explore acquisition of two other sites.</p> <p>Council voted to proceed with planning for a City Hall/Police Patrol Facility based tentatively on a 2010 ballot measure.</p> <p>Council reviewed multiple options on City Hall concept designs and provided feedback that shaped development of a single concept design. The council also reviewed Police Patrol Facility plans and costs and requested more refined cost analysis.</p>
November 28, 2007	Council	City Hall Master Plan Council work session	<p>Council passed a motion to: (i) develop a conceptual plan and cost estimate for making seismic upgrades to city hall to meet life/safety standard and for expanding municipal court's space to meet court's needs; (ii) use appropriated but unspent city hall complex master plan funds to complete analysis of potential downtown sites owned by the city and recommend to council the most suitable site for a Police Facility; (iii) develop a cost estimate for a phased Police Facility with the first phase consisting of space for the patrol function designed for future expansion to include the entire police department; and (iv) investigate willingness of EWEB to eventually sell its admin building to City for use as city hall, and if there is willingness, bring back to council a preliminary analysis of pros and cons of using that building for city hall.</p>
December 12, 2007	Council	City Hall Master Planning Workshop	<p>Developing plan for seismic upgrades and municipal court. Analysis of downtown sites and cost estimates for Police facility. EWEB building inquiry.</p>
February 11, 2009	Council		<p>Directed City Manager to report back by May 11 on what would be required to secure purchase option for the property at 300 Country Club Road concurrent with ongoing council discussions regarding property's potential use as an EPD headquarters facility.</p>
April 22, 2009	Council	Police Facility at Country Club Road	

May 11, 2009	Council	Community input on City Hall and Country Club Road	Council voted to seek community input on options for City Hall and police facilities and bring results to council prior to August 13. Council also directed City Manager to proceed with appraisal and other due diligence for acquisition of 300 Country Club Road property.
June 23, 2009	Public	Police Siting and City Hall Planning	Open house at Atrium building
June 25, 2009	Public	Police Siting and City Hall Planning	Open house at Sheldon Community Center
July 29, 2009	Council	Police Facility on Country Club Road, City Hall moves, and City Hall options and process	Authorized City Manager to negotiate and sign purchase and sale agreement for acquisition 300 Country Club Road for use as a Police Facility and request on a Supplemental Budget an appropriation of up to \$16 million from the Facility Reserve for costs related to acquisition, design, construction, furnishing, and move-in. Council also directed City Manager to return with: (i) implementation plan options—including detailed financing plan—for moving the remaining non-police services out of City Hall and creating a new downtown Eugene Police Department substation; and (ii) options and a public input process for the future use of the existing City Hall site.
September 8, 2010	Council	Three options for City Hall	Directed City Manager to return with concept plans and proposed financial strategies for City Hall that include options for both current City Hall site and EWEB site.
March 16, 2011	Council	City Hall transition plan and phasing	Directed City Manager to: (i) develop and implement a transition plan for moving all remaining City services out of City Hall by June 30, 2012; (ii) develop a phased approach to building a new city hall at the current site using existing resources; and (iii) return with a funding plan for the project.

June 22, 2011	Council	City Hall transition plan and work plan	Staff provided an update on planning including progress on transition plan for moving remaining City services out of City Hall and a proposed work plan for reaching final decisions on a plan to develop a new or rebuilt City Hall on the current site with existing resources. Council discussed and provided feedback to staff on creation of a City Hall Advisory Committee of professionals and citizens to advise staff on options. Potential funding sources for City Hall were discussed. Mayor and council offered general feedback. Following this discussion, the City Manager created a City Hall Advisory Committee (CHAC).
Fall 2011, four meetings	City Hall Advisory Comm.	Explore rebuild and build new options	The City Hall Advisory Committee (CHAC), composed of community members, design and development professionals, met four times to explore build new and rebuild options. The AIA Urban Context Study was used as a base resource.
December 12, 2011	Council	City Hall project funding, FY12 Supplemental Budget 1	General Fund interfund transfer to General Capital Projects Fund for City Hall \$500,000.
July 9, 2012	Council	Updates on moves out of City Hall Presentations on two architect panels exploring new construction and rebuild strategies	Staff provided an update plans for the mayor, council, and City Manager's Office to move from City Hall to Lane County Public Services Building. The update also included presentations by the two architects hired through CHAC process to explore new construction and rebuild strategies for City Hall. The mayor and council offered general feedback but did not provide specific direction.
September 19, 2012	Council Subcomm. on City Hall	Discussion of current project status and subcommittee timeline	No action.

October 17, 2012	Council Subcomm. on City Hall	Review subcommittee charge and site/approach options spreadsheet; begin values-based discussion	No action.
October 22, 2012	Council	City Council Work Session with update on Council Subcommittee work on City Hall	Update from staff and Subcommittee members on progress to date. Council provided feedback to staff and the Subcommittee on what information would be most helpful to the full council in assisting their decision-making process around City Hall options.
October 25, 2012	Council Subcomm. City Hall	Discuss site/approach options spreadsheet; continue values-based discussion	No action.
November 8, 2012	Council Subcomm. City Hall	Discuss project funding, office space consolidation issues and site choice exercise	Determined general conclusions of work to be reported to City Council on November 14, 2012
November 14, 2012	Council	Update on Council Subcommittee on City Hall	The Subcommittee's conclusions included: (i) a funding target of \$15 million for the project; (ii) consolidation priorities that include mayor, council, and CMO first followed by Central Services Admin. and Finance if funding allows; (iii) both City Hall options and the EWEB option can accommodate full consolidation over time as funding allows; and (iv) consideration of the EWEB option should rely on the information supplied in their offer to the City. The mayor and council accepted the Subcommittee's conclusions and offered general feedback but did not provide specific direction.
November 19, 2012	Council Subcomm. City Hall	Review of work to date; discuss Council process going forward	Conclusion of Subcommittee work.

November 21, 2012	Council	Three City Hall options	Council received a graphic presentation summarizing the three City Hall options to be considered at the next council work session: (i) demolish the existing City Hall and build new on the current site; (ii) rebuild the existing City Hall; and (iii) lease up to 58,000 sq. ft. in the EWEB Headquarters. The mayor and council asked clarifying questions and offered general feedback but did not provide specific direction.
December 4, 2012	Council	City Council Workshop on options and values	
December 7 & 10, 2012	Public	Two Public Open Houses on options	Approx. 40 people attended the two open houses. Majority expressed preference for current City Hall site.
December 10, 2012	Public	City Council Public Forum on options	
December 10, 2012	Council	City Hall project funding FY13 Supplemental Budget 1	\$1,000,000 interfund transfer to the Facility Replacement Fund.
December 12, 2012	Council	Narrowing City Hall options, City Hall budget	Directed City Manager to complete analysis for rebuild and build new options for City Hall on the current City Hall site. This action effectively removed EWEB option from further consideration. Council was reminded during staff presentation that the working budget for City Hall options has been and continues to be \$15 million of which approximately \$10 million has been identified and set aside for this purpose.
January 23, 2013	Council	City Hall direction on current site	Unanimously directed City Manager to develop a City Hall design on the current site with the goal of retaining the council chamber, existing parking (to the extent possible) and public art as well as any other components that make sense from an operational or design standpoint. Council acknowledged that staff would be requesting an appropriation of \$750,000 on a subsequent Supplemental Budget to complete the analysis and initial design work necessary to understand how best to utilize some of the existing building elements and structure while facilitating new construction on the site. The remainder of the estimated \$15 million

June 24, 2013	Council	City Hall initial design funding	project cost would be requested on a Supplemental Budget after council approval of a complete funding plan.
October 9, 2013	Council	City Hall Project Team Introduction and Process Overview	Authorized \$750,000 of funding for the initial design work from the Facility Reserve. Representatives of Eugene-based Rowell Brokaw Architects, selected as design team lead, The Miller Hull Partnership in Seattle, design team assistance, and Eugene-based McKenzie Commercial Contractors (CM/GC) were present. Project team members provided an overview of the research, analysis, and concept design process for the City Hall Rebuild project and a summary of critical issues to be addressed.
December 9, 2013	Council	City Hall project funding	Authorized \$1.8 million to be deposited into Facility Reserve from three sources: \$500,000 was reallocated from the General Capital Transfer, \$1 million came from marginal beginning working capital, and \$300,000 was from the receipt of the remaining sale proceeds from 858 Pearl Street. Total funding set aside for the project through December 2013 is \$10.55 million.
February 10, 2014	Council	City Hall Rebuild – Build new recommendation, Council Chamber, and funding plan	Design team presented the results of their research, analysis, and design exploration work for the City Hall Rebuild project culminating in a project team recommendation to proceed with a build new design concept that could maintain the option of reusing existing council chamber. Design team explained challenges and limitations inherent in reusing the existing council chamber and suggested it would likely be less expensive to build a new council chamber than trying to rebuild the existing council chamber to meet current functional and code requirements. Funding plan for project was also presented.
February 15 & 16, 2014	Public	Asian Celebration booth displays on City Hall concept design	Staff talked with members of the public about proposed concept. Generally favorable feedback.

<p>February 24 & 25, 2014</p>	<p>Public</p>	<p>Two public open houses on basic City Hall concepts with RBA</p>	<p>Team presented concepts for first phase of project – on the existing City Hall site – to feature a smaller, community-focused building with Council Chamber, meeting rooms, support spaces, office space for Mayor, Council, and City Manager’s Office; a plaza, open space and parking areas. Also, the framework for the rest of site in the future, including future phases of City Hall and/or additional redevelopment with other uses.</p>
<p>June 9, 2014</p>	<p>Council</p>	<p>City Hall project funding, FY14 Supplemental Budget 2</p>	<p>\$14.25 million is from: \$2 million in Telecom Registration and Licensing Fund, \$9.81 million in Facility Reserve in the Facilities Services Fund, and \$2.44 million in future revenue allocations. Future revenue allocations are anticipated to come from a portion of the capital budget and unanticipated carry-over balances in the General Fund in future years. Together with \$750,000 already appropriated on SB#2 in June 2013, the total project budget will be \$15 million.</p>
<p>July 14, 2014</p>	<p>Council</p>	<p>Final Concept Design presentation</p>	<p>Design team presented final concept design and site framework for the City Hall Rebuild project that consisted of an all new multi-story Phase One City Hall building set on a half-block site with a public plaza. Provided context of a larger development framework for the entire site over time. Development framework was designed to provide flexibility and adaptability, adequate expansion space for a consolidated City Hall on the west half of the block in a future phase. The framework also allows response to other potential development opportunities as they arise on the east half of the block—including additional expansion space for other City functions and/or potential partnerships with other public entities that would maintain the civic nature of the block. Mayor and council offered general feedback. Mayor asked if council agreed to move forward with concept design as presented and there were head nods, no verbal objections.</p>